

Lower Manhattan Coastal Resiliency

October 20th, 2025


NYC Mayor's Office of Climate &
Environmental Justice



NYC / **EDC**

NYC Department of
DDC Design and
Construction

In Lower Manhattan, the City, State, and Federal governments have committed over \$2.7B in capital investments for climate adaptation projects. **The Financial District and Seaport Climate Resilience Master Plan** will fill a missing link in Lower Manhattan's comprehensive flood defense infrastructure.



Project Timelines

(Est. Dates as of October 2025)

Project	100% Design	Procurement	Construction Start	Construction Complete						
					'25	'26	'27	'28	'29	'30
Brooklyn Bridge–Montgomery Coastal Resilience	Complete	Complete	Underway	Fall 2026						
South Battery Park City Resiliency	Complete	Complete	Underway	Early 2026						
The Battery Coastal Resilience	Complete	Complete	Underway	Summer 2027						
North/West Battery Park City Resiliency	Early 2025	Complete	Mid/Late 2025	Fall/Winter 2030						
Seaport Coastal Resilience	Late 2026	Early 2026	Mid 2027	End of 2029						
FiDi-Seaport Master Plan	Underway	TBD	TBD	TBD						

LMCR – Battery Coastal Resilience

CB1 – 10/20/2025



LMCR – Battery Coastal Resilience

EDC Managing Project on Behalf of NYC Parks

Design


- 100% Design complete – June 2023
- Verified Envision Platinum Award (program to lower carbon footprint for large infrastructure projects) - December 2023

Construction

- Phase 1 – Jan 2024 to October 2025
- Phase 2 – March 2026 to June 2027



Conceptual Rendering



Progress Aerial

Conceptual Rendering



Construction Updates

Phase 1 Completed Work


- Construction Kicked off – February 2024
- NPS West Security Tent Demolition – Complete March 2024
- Hardscape Salvage – Complete March 2024
- Sheet Pile Install – Complete May 2024
- Existing Wharf Demolition – Complete June 2024
- Test Piles – Complete June 2024
- Sitewide Mass Excavation – Complete November 2024
- Production Pile Installation – Complete March 2025
- Drainage Improvements – Complete March 2025
- Precast Fascial Panel Installation - Complete
- Wharf Topping Slab Concrete Placement - Complete
- Upland Lightweight Fill Program - Complete
- Upland Concrete Foundation Installation - Complete

Phase 1 Ongoing Work


- Park Finishes and Paving

Phase 1 Upcoming Milestones

- Completion of Phase 1, Transition to Phase 2



Wharf design elevation considers
2100 sea level + vessel-induced waves



All elevations in NAVD83

Park Access: October 2025 – March 2026



LMCR Battery

LMCR - Battery Phase 1 Construction

January 2024 to October 2025 (21 Months)

OPEN TO THE PUBLIC


- Playscape
- SeaGlass Carousel
- Rerouted Bikeway
- Battery Woodland
- Urban Farm
- Bosque Fountain
- Castle Clinton & Statue of Liberty Ferry
- Monuments
- Food Kiosks/Restaurant
- Restrooms (3)

CLOSED TO THE PUBLIC

- Wharf
- Gardens of Remembrance
- Portion of Oval Lawn

Action Items - This Stage

	Project	Timeframe	Duration
4	LMCR - Battery Staging and Storage Area	June 2023 - May 2027	36 months
5	SBPCR Project	Dec 2025	20 months
9	LMCR - Battery Phase 1 Construction	January 2024 - October 2025	21 months
10	NYC DOT Resiliency Project	Mid 2025 - Mid 2027	23 months
11	NYC Parks Field House Renovation	TBD	20 months
12	NPS Tent at Castle Clinton Re-Construction	August 2025 - February 2026	6 months
13	Interim NPS Ferry Operations	January 2024 - February 2026	25 months



LMCR Battery

LMCR - Battery Phase 2 Construction

March 2026 to June 2027 (14 Months)


OPEN TO THE PUBLIC

- Playscape
- SeaGlass Carousel
- Rerouted Bikeway
- Battery Woodland
- Urban Farm
- Bosque Fountain
- Castle Clinton & Statue of Liberty Ferry
- Monuments
- Food Kiosks
- Restrooms (3)

CLOSED TO THE PUBLIC

- Portion of Wharf
- Portion of Gardens of Remembrance
- Portion of Oval Lawn
- Restaurant


Action Items - This Stage			
	Project	Timeframe	Duration
4	LMCR - Battery Staging and Storage Area	June 2023 - May 2027	36 months
11	NYC Parks Field House Renovation	TBD	20 months
14	LMCR - Battery Phase 2 Construction	March 2026 - June 2027	14 months
10	NYC DOT Resiliency Project	Mid 2025 - Mid 2027	23 months



Legend

- LMCR - BATTERY STAGING AND STORAGE AREA
- LMCR - BATTERY PHASE 2 WORK AREA
- CONTAINMENT BOOM
- FERRY OPERATIONS
- PUBLIC RESTROOM
- NYC PARKS FIELD HOUSE RENOVATION WORK AREA
- CONSTRUCTION VEHICLE ACCESS ROUTE
- BIKE ROUTE DETOUR
- PEDESTRIAN ENTRANCE
- AREA OPEN TO PUBLIC

Progress Photos: Photo Location Overview



Progress Photos: Wharf Paving and Topside Finishes



1. Asphalt Base Placed for Concrete Paver Field




2. Granite Wharf Pavers between Slips 3 & 4 with Wopo Holup River That Flows Two Ways Engraved Paver

Progress Photos: Artwork



Progress Photos: Photo Location Overview



Progress Photos: Gardens of Remembrance (GoR)




3. View facing East towards GoR Planter Beds



4. View facing South towards NY Harbor
(Photo Taken at Eye Level 5' 8")

Progress Photos: Photo Location Overview



Progress Photos: Plantings



5. Herbaceous plantings, trees, and cobble curb surrounding Castle Clinton.



6. Herbaceous plantings and trees in bed in front of Castle Clinton.

Progress Photos: Granite Backed Benchwalls - Benches




Benches Being Refurbished in Shop



Benches installed on Site

Progress Photos: Metal Finishes



Newly furnished bronze cap, to be installed in the tops of the granite piers



Newly furnished bronze cap installed ontop of salvaged granite pier

August 2025 Aerial



October 2025 Aerial



October 2025 Aerial



Community Outreach & Updates

Construction Notices

Lower Manhattan Coastal Resiliency Battery Coastal Resilience

Construction Notification | Date Issued: 02/06/2025

Project Summary

The Battery Coastal Resilience Project will rebuild and elevate the Battery wharf to reduce risk from future tidal flooding and low level coastal storms, while maintaining the character and uses of the promenade and the rest of the park. The Battery Coastal Resilience Project is one of several projects, which together are known as the Lower Manhattan Coastal Resiliency (LMCR) Project.

Newsletters

Battery Coastal Resilience News

March 2025

www.nyc.gov/site/lmcr/progress/battery-coastal-resilience.page



Image: Aerial image of The Battery (photo taken by The Battery Conservancy)

Questions?

Kyle Beyer - Construction Community Liaison

info@batterycoastalresilience.com

<https://www.nyc.gov/site/lmcr/progress/battery-coastal-resilience.page>


Brooklyn Bridge-Montgomery Coastal Resilience Construction Update

CB1 Environmental Committee Meeting
1 Centre Street
October 20, 2025




BMCR | Project Overview

ALL WORK IS SUBJECT TO CHANGE




BMCR | Project Timeline

ALL WORK IS SUBJECT TO CHANGE



BMCR | Floodwall & Floodgate Progress

ALL WORK IS SUBJECT TO CHANGE



Flip up gate installation – September 2025



Flip up gate in closed position – March 2025




Flip up gate in open position – March 2025

BMCR | Project Status

ALL WORK IS SUBJECT TO CHANGE

1. **Robert F. Wagner Place:** Interceptor Gate Building construction, vehicle and pedestrian shift
2. **South Street (Brooklyn Bridge to Manhattan Bridge):** Trunk water main installation between Catherine Slip and Market Slip
3. **South Street (Manhattan Bridge to Montgomery St.):** Utility work at Montgomery Slip and South St.
4. **Esplanade:** Installation of flip up gates, floodgate drainage, micropiles, and landscaping foundations
5. **Pier 35 to Pier 36:** Micropiles, trunk water main installation
Pedestrian access via esplanade (closest entry from South Street is at Rutgers Slip)

Weekly Bulletins & Advisories are issued with construction activities.
Saturday work and off-hour shifts are anticipated for some work operations.




BMCR | Chamber Construction on South Street

ALL WORK IS SUBJECT TO CHANGE


Pedestrian and traffic shift on South Street near Robert F. Wagner Sr. Place ongoing to accommodate construction of interceptor gate chamber

- Interceptor gate is used to redirect water flows to improve sewer system's drainage
- To be followed by construction of foundations for flip up gates crossing South Street



Interceptor gate chamber rendering

Approximate chamber location



BMCR | Construction Photos

ALL WORK IS SUBJECT TO CHANGE




Interceptor gate chamber trench at Robert F. Wagner Sr. Place – October 2025



Construction of interceptor gate building – October 2025

BMCR | Construction Photos

ALL WORK IS SUBJECT TO CHANGE



Trunk water main installation under FDR Drive – October 2025

BMCR | Construction Photos

ALL WORK IS SUBJECT TO CHANGE




Flip up gate installation under FDR Drive – October 2025




BMCR | Resources


- Visit Us: nyc.gov/bmcr
- Community Construction Liaison:
 - Marsha Guido
347-538-4266
Email: bmcr.ccl@gmail.com
- Inquiry tool and email updates: nyc.gov/bmcr/contact
- In-person Community Engagement:



CB3 Parks



On-site signage



BMCR to Your School



Community tabling




**Battery Park
City Authority**

CB1 LMCR Quarterly Update: BPCA Resiliency Projects

MANHATTAN COMMUNITY BOARD 1
ENVIRONMENTAL PROTECTION COMMITTEE
OCTOBER 20, 2025





WAGNER PARK IS BACK!

2025 OPENING SEASON UPDATE ON NYC'S HOTTEST NEW VENUE

WAGNER PARK REOPENED TO THE PUBLIC – JULY 29, 2025



JUL29
TAYLOR MAC



AUG07
BILAL




SEP18
FLOR DE TOLOACHE

PUBLIC ART & COMMUNITY PARTNERSHIPS



AUG 02
MAISON
MILLEFLUERS

RESONATING BODIES & EYES RETURN



AUG 08
SUMMER NIGHTS
WITH POETS HOUSE

SEPT 14 KLEZMATICS WITH MJH




SBPCR: Next Steps

- Wagner Park Pavilion Rooftop & Bathrooms – **October 29**
- Bi-monthly project update to CB1 – **November 6**

Rick Fogarty – Community Construction Liaison

(917) 624-5409

sbpcrinfo@bpca.ny.gov




NWBPCR: Timeline

Construction anticipated to begin Fall 2025 and finish in Fall 2030

- This timeline depends on agency approvals and construction logistics (ongoing)

Approximate Start Dates and Durations

- Phase 1: Fall 2025 (6 months)
- West St Crossing/Tribeca: (Reach 1): Summer 2026 (47 months)
- North Esplanade (Reach 2): Summer 2026 (40 months)
- Rockefeller Park (Reach 3): Spring 2028 (26 months)
- Belvedere Plaza (Reach 4): Winter 2026 (42 months)
- North Cove (Reach 5): Spring 2026 (57 months)
- South Esplanade (Reach 6): Spring 2026 (50 months)
- South Cove (Reach 7): Spring 2026 (26 months)




Site Readiness Work

- **Beginning early November**, site readiness work is scheduled to proceed for the North/West Battery Park City Resiliency Project.
- What is “Site Readiness work?”
 - “Site Readiness work” is the **initial activity to proactively prepare a project site to reduce risk and accelerate timelines** prior to the main construction.
 - This work helps **prepares the site** with subsurface infrastructure **in advance of full-scale construction** to begin.
 - Activities include **utility relocation, underground assessments, installation of subsurface tide gate infrastructure.**



Site Readiness Work





Site Readiness Work: Tide Gate Installation

Chambers Street & River Terrace (November 2025-April 2026, est.)

- Chambers Street, west of North End Avenue, and River Terrace, north of Warren Street, will be closed to vehicular traffic
- Sidewalks will be open for pedestrian circulation
- Vehicle internal drive loop will remain open for Tribeca Park Apartments

Albany Street (November 2025-March 2026, est.)


- Pedestrian access to BPC Esplanade at Albany Street maintained
- Deaccessioning of Upper Room
- Traffic flow from the Upper Esplanade rerouted to the Lower esplanade
- Access to Hudson Tower (350 Albany) and internal drive lane between Hudson Tower and Hudson View West (aka “Ring Road”) is maintained



Site Readiness Work: Tide Gate Installation


Rector Place (*March-August 2026, est.*)

- Pedestrian access to BPC Esplanade at Rector Place maintained.
- *Rector Gate* to be protected in place.
- Some bench seating will be removed.
- Access and egress to Liberty House and Liberty Terrace (377 & 380 Rector Place, respectively) will be maintained.



Vesey Place (*April-October 2026, est.*)

- Access to ferry terminal and Irish Hunger Memorial to be maintained via south and north sidewalks along Vesey Place
- Vesey Place seating will be unavailable




Site Readiness Work: North Cove Marina- Critical Utility Relocation

(October 2025 – March 2026, estimated)

WHAT YOU'LL SEE:

- Pumphouse Park, Belvedere Plaza, and part of the Lower Esplanade along Waterfront Plaza will be closed
- Marina access on the north and east sides will be impacted (*lower quay to remain open during utility relocation*)
- Winter Garden will be unaffected
- North and southbound pedestrian egress maintained alongside Brookfield Place



Site Readiness Work: Critical Utility Relocation & Tide Gate Installation

Critical Utility Relocation: North Esplanade & Stuyvesant Plaza (October 2025-February 2026, est.)

- Entrance to the North Esplanade will be narrowed; egress for Stuyvesant High School and Tribeca Pointe will be maintained

Tide Gate Installation: SHS Plaza / Hudson River Park (start date TBD)

- **Nighttime only** closure of southbound traffic lane and turning lane on Route 9A. The areas will be steel plated and opened to traffic during the day
- Citibike stations to be relocated
- North and southbound bike lanes will be rerouted inland
- Access to Tribeca Bridge, Stuyvesant High School, and Hudson River Park to remain



Site Readiness Work: Albany Street: Upper Room Deaccessioning

(Early November 2025)

A Community Farewell Celebration

THURSDAY, OCT23

4-6PM, UPPER ROOM

Battery Park City Esplanade at Albany Street


This gathering brings neighbors, friends, and art lovers together to enjoy an afternoon of artmaking, music, chess, and connection.

Enjoy light refreshments and share reflections on the Upper Room, a sculptural environment designed by Ned Smyth, which will soon be removed to make way for flood mitigation that will protect the neighborhood.

Art projects are designed for ages 4 and up and all ages are welcome.



Battery Park
City Authority





FiDi and Seaport

Climate Resilience Plan



Community Board 1
Environmental Protection Committee: LMCR
Quarterly Update
October 10, 2025



Today's Agenda

- **Summer-Fall 2025 Outreach Updates**
 - *Summer 2025 Public Workshop*
 - *Fall 2025 Campaign and Pop-up Exhibit*
- **Southern Tie-In Update**

Summer-Fall 2025 Outreach Updates

Southern Tie-In Public Workshop

July 2025

The Battery Workshop was a public event to share the Southern Tie-In alignment studies and an initial concept design with the community and gather feedback.



What were the goals of The Battery Workshop?

- Provide context on the overall FiDi-Seaport Climate Resilience project for a general public audience.
- Review technical information, alignment studies, and the recommended alignment through The Battery.
- Share initial concept designs with the public.
- Gather input on concept designs, existing conditions, and priorities for The Battery of the future.


When and where did it take place?

This Workshop took place on July 22, 2025, at the Fraunces Tavern Museum. Approximately 85 people attended, from the general public, city agencies, and community organizations.

The Workshop followed a series of onsite tabling events in The Battery, where community members shared input on how they currently use the park.

Pop-Up Exhibit and Project Campaign Summer-Fall 2025

A summer-long campaign invited the public to participate through tabling, citywide ads, walks, partner events, and a pop-up exhibit.



Ads in the Whitehall Ferry Terminal



Site walk on City of Water Day



Tabling and kid-friendly activities at Seaport Kids events



Tabling in The Battery

Through tabling in the neighborhood, building partnerships, participating in local events, placing ads, and distributing newsletters to nearby businesses—culminating in a pop-up exhibit—the campaign advanced several key goals:

- Awareness of resiliency risks and the project overall
- Relationship building with collaborators, industry partners, and the general public
- Awareness of implementation complexity
- Documentation of design updates and project status

A balanced approach to the engagement tools allowed for both face-to-face interactions—through tabling and conversations with team members—and broad public awareness through ferry ads and other outreach efforts.

The campaign culminated in a pop-up exhibit at the South Street Seaport Museum. Over 1,500 people visited the Pop-Up!



By the numbers:

- On average, 66 people visited the Pop-Up each day, over three week, for a total of 1,390 Pop-Up visitors.
- 133 people attended the Flood Sensor Aunty Performance
- 65 people attended the funding panel
- 93 people attended site walks
- In all, we directly reached 1,543 people!


Who visited?

- Local residents, climate, design and engineering professionals, students, tourists
- Climate week brought professionals from around the world
- The outdoor signage attracted local residents
- Community partners helped spread the word to their constituencies

Southern Tie-In Update

What is the Southern Tie-In?

To protect Lower Manhattan, we must create a **closed and connected flood protection system**. Our flood protection alignment **must tie in to high ground at either end of the project.**




Without Lower Manhattan Coastal Resiliency (LMCR) projects, the neighborhood faces serious flooding during severe storm events, exacerbated by future sea level rise.



Closed and connected LMCR projects protect from storm surge flooding and sea level rise. The FiDi-Seaport project will protect through 2100.

Three resiliency projects come together at the tip of Manhattan.

Each project protects from tidal flooding and sea level rise through 2050 or 2100.



Three resiliency projects must link together at the tip of Manhattan to fully protect Lower Manhattan from coastal storms overtopping into the neighborhood.

Storm Events:

FiDi-Seaport and SBPCR flood protection alignments protect against 100-year storms into the future. FiDi-Seaport and SBPCR need to link together to complete storm surge protection for Lower Manhattan.

SBPCR's flood alignment protects from 100-year storms through 2050 at elevations +15-19.8

FiDi-Seaport's flood protection alignment **protects from 100-year storms through 2100** at elevations +23-26

Brooklyn Bridge Montgomery Coastal Resilience

South Battery Park City Resiliency


Battery Coastal Resilience

BCR will protect from tidal flooding and SLR, but **does not** provide storm surge protection


FiDi-Seaport Climate Resilience

Proposed Combined Ferry Terminal

The goal is to **integrate a closed flood protection system** into a **connected sequence of enhanced public waterfront open spaces** wrapping the tip of Manhattan.



Differences in Design Flood Elevations (DFEs) between adjacent projects are driven by the target lifespan of each. The FiDi-Seaport project has **the highest DFE** and the **longest targeted lifespan**.




These two adjacent projects are already underway, transforming our waterfront.



South Battery Park City Coastal Resilience (SBPCR)
Broke ground in 2023 - Expected completion in 2025

Battery Coastal Resilience (BCR)
Broke ground in 2024 - Expected completion in 2026

Closing the Southern Tie-In requires threading flood protection through a complex site.



Below ground, a tangle of **critical transit infrastructure** creates **significant technical challenges...**



Subway tunnels run below the Battery upland, State Street, and Peter Minuit Plaza



Several subway entrances span along State Street between Bowling Green and Peter Minuit Plaza



Two vehicular tunnels cross under The Battery



Above-ground tunnel vents and access points dot the study area

...Above ground, the site holds many culturally **significant monuments** and **open space assets.**



Historically significant buildings



Busy public streetscapes and right of ways



Adjacent resiliency projects




Waterfront open space, monuments and memorials


How do we create closed and connected flood protection?

The inland flood protection is made up of many infrastructure components. Some are **visible above ground**, while others are **hidden below ground**.


FLOOD WALLS (above & below ground)



BRIDGING STRUCTURES (below ground)




FLOOD GATES (above & below ground)




Alignment Studies

- Within the zones, **three potential alignments were advanced for further study.**
- Two additional alternatives were **studied but not pursued** - along Whitehall Street and around the Battery Playscape.
- All three alignments leave part or all of the Battery park area exposed to flooding. For all alignments, **flood protection would be coupled with resilient park improvements** on the floodable side of the alignment.





Alignment 1

Technical Feasibility




Location A - After



Alignment 2

Technical Feasibility



Gates required to maintain existing access to the Battery Park

Significant tree removals along the street and in the park

Views into park blocked from streetscape

Potential conflict with existing subway structures

+20 NAVD88

± 12' WALL HEIGHT

+8 NAVD88

15' PLANTING OFFSET

CONSTRUCTION DISTURBANCE

The Battery

Castle Clinton

Whitewater Building

Flood protection alignment - exposed

Flood protection alignment - one-sided wall

Flood protection alignment - partially buried wall

Minimum limit of disturbance

Legend

Scale: 0 100' 200' 300' 400'

Date


FCD Support Climate Resilience Flood protection alignment

BCR project limit


Underground transit infrastructure



Alignment 3 Recommended Alignment



Bridging structure not required here. Tying into SBPCR allows a shorter wall with smaller foundations.



Visible Floodwall
15% fully exposed 1-15' ht.


Gates
(5) Includes 2 roadway

Bridging structures
10,000 SF
Reduced technical risk


Transit impacts
Less bridging
All stations protected
State St. bus/truck route closed during storm events

Cost
\$700M

- Flood protection alignment
- - - Minimum limit of disturbance
- █ Bridging structure
- FiDi-Seaport Climate Resilience flood protection alignment
- - - SBPCR project limit
- - - BCR project limit
- █ Underground transit infrastructure




Alignment Summary




Alignment 1 State Street – Building Adjacent

- Challenges include technical feasibility, public realm impacts, building impacts, limited integration opportunities, and cost



Alignment 2 State Street – Park Adjacent

- Challenges include technical feasibility, park impacts, public realm impacts, limited integration opportunities, and cost



Alignment 3 Park – Battery Upland

- More technically feasible, less impact to critical infrastructure, transit, and buildings, and lowest cost

How does the Battery work today?

The Battery is a significant public waterfront, both locally and nationally.



The Battery is a significant public waterfront and a gateway to harbor destinations, attracting visitors near and far.



The Battery holds a collection of important monuments and historic narratives.


















The Battery is a green oasis of horticulturally rich gardens and mature trees.




The Battery is an urban neighborhood park serving diverse needs and users.

Like the rest of the city’s waterfront, **The Battery** has continuously evolved in every phase of its history. How can we **best serve the park into the future?**


Pre-1600s	ca. 1620	ca. 1780	ca. 1855	ca. 1870	1940s-50s	early 2000s	2030s-2100
							
							

Some things we've heard from you so far...

(From stakeholder & public outreach events Winter-Fall 2025)



We spoke with stakeholders about **what site considerations should guide the design strategy** for flood protection integration within the existing park.



What can we expect **in this phase of design** vs. future phases of design?

This phase of design (through fall 2025) will establish:

10-15% Concept Design



- **Conceptual alignment for the flood protection infrastructure** so that engineering design can proceed.
- **Technical constraints and feasibility criteria;** assess design alternatives and impacts.
- **Open space goals and priorities** for integration of flood protection infrastructure.
- **Conceptual footprint** for new landforms and earthwork.
- **Conceptual circulation and programming** ideas.
- **Conceptual-level costing and implementation** analysis.

Future phases of design will develop: 15-100% Schematic - Final Design phases


- **Engineering design** for the flood protection infrastructure.
- Study and development of design details, **materials and finish selections** for exposed flood protection components.
- Refinement of open space design for **site grading, landform, and site circulation.**
- Open space design for site programming and character – including **materials selections, furnishings, lighting, and site elements.**
- **Resilient planting approach** and plant species selections.
- **Ongoing costing, implementation, and impacts** analysis.

Proposed Concept Design


Today we will be sharing a **proposed concept design** that addresses the technical criteria, project goals, and input received so far. **This concept will continue to evolve** with stakeholder input. We will also give a brief overview of an alternative study.



Existing Conditions




Proposed Concept Design Flood Wall Alignment



The flood protection alignment weaves to avoid the existing Carousel and Urban Farm locations.

Proposed Concept Design Landform Integration



A **gently sloping landform** covers the flood protection where there is more space between subsurface tunnels.

At its high point, **the landform is approximately 15' ht.** above the existing elevation, or **about one story tall.**


Flood gates and some fully exposed flood wall are necessary to accommodate the Carousel in its existing location while navigating between subsurface tunnel constraints.

Character, material, and finishes of exposed flood walls and gates to be studied in future phases of work.


Future restaurant relocation is under ongoing study

Proposed Concept Design


Tree Cover



Proposed Concept Design Flood Protection



Proposed Concept Design Access & Circulation



Proposed Concept Design New Experiences

A **reconfigured oval lawn** allows clear views to Castle Clinton and a passive gathering space.

An **expanded, tree-shaded plaza** welcomes visitors at the main entrance and can be used for flexible events.


An accessible path runs through **large, gently sloping lawns** for flexible gathering.

A **hilltop ridge** offers new harbor views.


- Sloped lawn
- Flat lawn
- Planting
- Plaza
- Other assets
- Primary axis



Proposed Concept Design Elements to Remain




Proposed Concept Design Section and View Locations




Proposed Concept Design

Section Through Landform



Proposed Concept Design

Birds Eye View Over Landform



Central pathway at existing elevation +11

Gently sloping lawn

Floodwall


New tree canopy

Universal path



Landform high point at elevation +26 (15 feet or one story above existing grade)

Proposed Concept Design

Birds Eye View Over Entry Plaza




Assessment of the Proposed Concept Design and the Alternative Study concluded that the benefits of integrating more flood protection within a larger landform did not outweigh the additional impacts to existing park amenities.




Next Steps

The current design is at 30% completion for the flood alignment and shoreline extension; other elements are at 10% and will be refined in future phases of work.



Future phases of the FiDi-Seaport Project will include continued public and stakeholder engagement.



Questions & Answers


Please reach out to the FiDi-Seaport Climate Resilience team with additional questions & comments at FiDiSeaportClimate@edc.nyc.




Thank you!

Appendix

What trade-offs were assessed with the alternative study?




Proposed Concept Design




Alternative Study (not pursued)

Alternative Study (not pursued) Flood Wall Alignment



Alternative Study (not pursued) Landform Integration



Urban farm is impacted. Bikeway adjustments improve safety at the park entrance and create a new shared pedestrian route through the woodland gardens, but require further disturbance to existing conditions.


Relocation of the Carousel allows for a larger landform footprint.

A larger landform with expanded hilltop covers more of the exposed flood wall and eliminates 1 additional flood gate, but requires adjustments to the central pathway alignment and impacts the Bosque edge.



Alignment 1

State Street – Building Adjacent


Location A - Before




Location A - After



Location B - Before




Location B - After



Location C - Before




Location C - After




Alignment 2

State Street – Park Adjacent


Location A - Before




Location A - After



Location B - Before




Location B - After




Alignment 3

In Park - The Battery Upland


Location D - Before



Location D - After



After the initial presentation, attendees talked with the project team and shared input via interactive boards and a map.



We heard what is most important to stakeholders about The Battery today.

How do you currently use The Battery? Place your stickers and notes below.

 Relaxing on the lawn	 Strolling through the gardens	 Riding the Carousel	 Playing at the Playscape
 Urban Farming	 Birdwatching	 Practicing yoga	 Learning about history
 Watching a performance	 Sitting	 Attending a civic demonstration	 Riding a bike
 Enjoying harbor views	 Celebrating a cultural festival	 Walking your dog	 What else?

Add additional activities and comments here!

"I love the view of the harbor from the Battery. It's a great place to sit and enjoy the view."

"I love the view of the harbor from the Battery. It's a great place to sit and enjoy the view."

"I love the view of the harbor from the Battery. It's a great place to sit and enjoy the view."

FIDELITY Seaport
Climate
Partnership

Learn more
fideseaportclimate.nyc.gov

Total number of comments:

44 responses on current use board

11 responses on table map

Source:

Board stickers and notes + notes recorded from conversations

Most popular current activities



- Enjoying harbor views
- Strolling through the gardens
- Riding a bike
- Learning about history

Common themes from written and verbal feedback

- Keep spaces and views open
- Maintain and improve pedestrian connectivity
- Protect bike lanes and reduce crossing conflicts
- Create unique programs along shoreline extension



We heard attendees' thoughts on the initial concept design.



Common themes + examples from written and verbal feedback

- Create **large, continuous open space**
 - Expand the lawn and emphasize waterfront open space.
 - People expressed different preferences for plaza vs. lawn at the park entry.
- Improve **pedestrian access**
 - Expand primary path to reduce congestion.
 - Consider school access at Greenwich St.
 - Improve waterfront access.
- Embrace the opportunity for **new views**
 - People appreciated the elevated view from the landform.
 - Some emphasized making the design transformative; others preferred a lighter touch.
- Protect and expand on **existing assets**
 - People appreciated leaving existing assets (Playscape, Carousel, Urban Farm, Castle Clinton) in place, but also offered suggestions on relocating or renovating.
- Innovate with **planting**
 - Use climate resilient plants, transplant trees where possible, and consider alternatives to grass lawn.

Total number of comments:

28 responses
(12 on birdseye, 10 on diagrams, 2 on views, 2 on technical introduction)

Source:

Board stickers and notes + notes recorded from conversations

We are embarking upon an implementation pathway called Section 203 with the **US Army Corps of Engineers (USACE)**

- Under Section 203 of Water Resources Development Act (WRDA), a **non-federal interest** (like NYC) can undertake a USACE feasibility study
- NYC completes **the feasibility study** and submits the report to Assistant Secretary of the Army (Civil Works) for review and approval
- Upon approval of feasibility study and completion of environmental review, Assistant Secretary of the Army (Civil Works) will **submit to Congress** an assessment of the feasibility study, including any recommendations or conditions for construction
- After approval, the project can then be awarded **congressional appropriations** for construction.

