



**Battery Park
City Authority**

South Battery Park City Resiliency Project

October 29, 2025 Update





Progress

Wagner Park/MJH Sitework: 95% Complete

- Wagner Park Opened on July 29, 2025
- South Allee
- MJH Oval Benches

Wagner Park Pavilion: 90% Complete

- Restrooms/Rooftop Ribbon Cutting
- Classroom
- Restaurant Space

Pier A/The Battery: 60% Complete

- Pier A Inlet
- Pier A Plaza Tide Gate
- Flood Wall Construction



Schedule

South Allee

- Parkside Access (October 31)
- Battery Place Access (Week of Nov 17)

Pavilion Restaurant (Late Nov)

- Ceiling Baffles & Light Fixtures

Pavilion Classroom (Late Dec)

- Ceiling Baffles, Light Fixtures, & A/V Equipment

Package 4 Completion (May 2026)

- Pier A Inlet Viewing Platform (Nov 2025)



Pavilion Restrooms

BATTERY PARK CITY AUTHORITY



Pavilion

Ceiling Installation

BATTERY PARK CITY AUTHORITY



Museum of Jewish Heritage

Oval Benches

BATTERY PARK CITY AUTHORITY



Wagner Park South Allee

Pavement Installation



Wagner Park South Allee

Flood Wall Stone Installation

BATTERY PARK CITY AUTHORITY



Wagner Park

Flip-Up Gate

Manual

Deployment

Demonstration

BATTERY PARK CITY AUTHORITY



Pier A Plaza

Tide Gate Micropiles & Jet Grouting

BATTERY PARK CITY AUTHORITY



Pier A Plaza

Flip-Up Gates

BATTERY PARK CITY AUTHORITY



Pier A

Bulkhead



Pier A

Inlet Platform and EConcrete Structures



Pier A

ECOncrete Structures

BATTERY PARK CITY AUTHORITY



The Battery Flood Wall

BATTERY PARK CITY AUTHORITY

Coming Soon



BATTERY PARK CITY AUTHORITY

Coming Soon



BATTERY PARK CITY AUTHORITY

Coming Soon



BATTERY PARK CITY AUTHORITY

Coming Soon



BATTERY PARK CITY AUTHORITY



**Battery Park
City Authority**